

COMPLETION REPORT

- Name of Work : IMPROVEMENTS TO ROAD, DRAIN & FOOTPATH NEAR SHYAMARAO VITTAL CO.OP.BANK 1ST CROSS BHUVANESHWARI NAGARA IN BAGALAGUNTE WARD NO 14
2. Sanctioned Estimate No. & Dt : 7820 ! 00100/213/13-14 at 30.10.2013
3. Head of Account which is Chargeable : 1707.
4. Work Order No. & Dt :
5. Name of Contractor : SRI. B.T. RAVIKUMAR
- 6a. Time stipulated for completion of work :
- b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 1684
8. Check measurement of the Asst. : M.B. No. 1684 Page No. 168384/1, 1683 88/L
- Asst. Exe. Eng. / Exe. Eng : Page No. 168384/1, 168388/L
9. Name of the Office / Official : incharge of the work
10. a) Asst. Engineer : P.S. ಮಂಜುಳ
- b) Asst. Exe. Engineer : ಕಾರ್ಯದರ್ಶಿ

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
1520	14918800	—	82120

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.


ASST. ENGINEER


ASST. EXECUTIVE ENGINEER

SUBDIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

ACCOUNTS SUPTD. (

ಕಾರ್ಯದರ್ಶಿ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಖಲಾತಿ ವಿಭಾಗ, ಬೆಂಗಳೂರು